

Grantee: Rhode Island

Grant: B-13-DS-44-0001

January 1, 2015 thru March 31, 2015 Performance Report



Grant Number:

B-13-DS-44-0001

Obligation Date:**Award Date:****Grantee Name:**

Rhode Island

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$19,911,000.00

Grant Status:

Active

QPR Contact:

Laura Sullivan

LOCCS Authorized Amount:

\$3,318,207.00

Estimated PI/RL Funds:**Total Budget:**

\$19,911,000.00

Disasters:**Declaration Number**

FEMA-4089-RI

Narratives**Disaster Damage:**

HURRICANE SANDY IMPACTS

Hurricane Sandy (FEMA-4089-DR) made landfall in New Jersey on Monday, October 29, 2012. Its enormous dimensions (tropical force winds spanned almost 900 miles) created widespread devastation and affected approximately 300,000 Rhode Island residents, or 28% of the State's population. Fortunately, there were no fatalities. Mandatory local evacuations were ordered in eight communities. Approximately 122,000 homes and businesses lost electricity as a result of the storm. An estimated 40,000 remained without power for two or more days.

The highest concentration of damages resulting from Hurricane Sandy and its storm surge were located in the southern coastal communities of Newport and Washington Counties (Towns of Westerly, New Shoreham, Charlestown, South Kingstown, Narragansett, and the City of Newport) (See Figure 1). The majority of the damages in these areas occurred from storm surge and wind damage. The storm surge destroyed houses and businesses, damaged pilings and deck supports, blew out walls on lower levels, and moved significant amounts of sand and debris into homes, businesses, streets, and adjacent coastal ponds. Septic systems were damaged and underground septic tanks were exposed, creating potential hazardous material exposure. Wind damage left downed trees and branches on homes, businesses, utility lines, and roadways. The National Guard restricted entry to the community of Misquamicut (located in the Town of Westerly) due to the devastation.

In addition to severe impacts to homes and businesses, public buildings, roads, bridges, and related infrastructure experienced extensive impacts. Applications for FEMA Public Assistance indicate over \$7.7 million in losses to public property. Large scale disruptions of normal community functions and services resulted. Hurricane Sandy's storm surge, damage, and debris closed local and State roads along the coast for varying lengths of time. Sections of Atlantic Avenue in Westerly, Corn Neck Road in New Shoreham, Surfside Avenue in Charlestown and Sachuest Point Road in Middletown were inaccessible by vehicle. The State's ports were temporarily closed and ferry service to New Shoreham was cancelled for several days.

The U.S. Fish and Wildlife Refuge at Sachuest Point remained closed for over six months after Hurricane Sandy swept Rhode Island. Sections of Newport's famous Cliff Walk and Narragansett's seawall were damaged. In Washington County, Charlestown, Narragansett, New Shoreham, South Kingstown, and Westerly suffered extensive beach erosion. Beaches must be restored in order to ensure the viability of the tourism, hospitality, and fishery industries. Public facilities, beaches, and parks in both counties must be restored to attract the visitors that support these local industries.

RESPONSE



Municipalities, voluntary organizations, state agencies, and FEMA mobilized immediately. Municipal officials worked around the clock to coordinate and implement debris removal, emergency response, volunteer assistance, infrastructure repairs, damage assessments, information clearinghouses, and other response efforts. R.I. Emergency Management Agency (RIEMA) opened the Emergency Operations Center and activated volunteer structural damage assessment teams. RIEMA and FEMA established a Joint Field Office that remained open through February 2013. Disaster Recovery Centers were opened to provide assistance to survivors.

The Department of Emergency Management (DEM) and the Coastal Resources Management Council (CRMC) expedited permitting, waived fees, and coordinated onsite septic system assessments with the Towns of Westerly and Charlestown.

Rhode Island Volunteer Organizations Active in Disaster (RI VOAD) provided an assistance hotline through 2-1-1/United Way. RI VOAD member organizations, Serve Rhode Island, the Misquamicut Business Association, and the Westerly/Pawcatuck Chamber of Commerce collaborated to support extensive volunteer cleanup efforts in Westerly. RI VOAD led volunteer response efforts throughout other impacted communities. RI VOAD continues to operate a Long Term Recovery Group, tasked with resolving open cases from Hurricane Sandy.

Recovery Needs:

HOUSING UNMET NEEDS

Physical damages and indirect impacts both contribute to unmet housing needs. Estimated unmet housing needs exceeded federal assistance by over \$8 million. VOAD and the two community development corporations that operate the majority of CDBG Housing Rehabilitation Programs in Washington and Newport Counties have experienced limited demand for assistance.

Specific unmet housing needs identified to date include:

- Damages and debris removal at transitional housing and public housing authorities;
- Rehabilitation/mitigation of private homes occupied by LMI households;
- Flood risk identification;
- Financial counseling; and
- New construction of affordable housing outside of flood hazard areas.

Hurricane Sandy caused roof damage at non-profit, scattered site housing and Public Housing Authority properties across both counties that was not fully covered by insurance. At Newport Housing Authority, on-site utilities were damaged. In Narragansett, housing authority units and four town-owned single family residences were damaged. In South Kingstown, four transitional housing units were damaged.

RI VOAD has resolved or referred Sandy residential cases in Washington and Newport Counties. RI VOAD member organizations are encouraged to refer potentially eligible cases with unmet needs to the appropriate community development corporation (CDC) or municipality for submission to OHCD. To date, CDCs and municipalities have received several requests for repairs.

Occupants of housing in 100-year floodplains or Special Flood Hazard Areas (SFHA) and LMI areas are doubly disadvantaged. These two pre-existing conditions make these areas especially vulnerable to tropical systems and other storm events. The lack of financial resources combined with low-lying housing and infrastructure inhibits long-term recovery from Hurricane Sandy. These areas are further stressed by the impact of increasing flood insurance rates.

Owners of many older, non-conforming structures covered by the National Flood Insurance Program (NFIP) may face flood insurance increases of up to 18% per year, depending upon the flood zone where the structure resides as well as date and type of construction. These increased costs on residents and communities with high rates of housing cost burden could result in the displacement of LMI households and increased risk of homelessness. This would create an untenable situation for impacted households, and would destabilize long-term Hurricane Sandy recovery in these affected areas.



Using GIS data, RIEMA has estimated that there are over 800 residential buildings in the area impacted by Hurricane Sandy that meet the following criteria: 1) located in 100-year floodplains/Special Flood Hazard Areas (SFHA); and 2) located in predominately LMI census geographies. At an estimated \$600 per structure, the projected cost of flood risk identification for qualifying structures exceeds \$487,000.

The number of residential structures in these areas demonstrates the need for services and activities that reduce flood risk and enable informed decision-making about mitigation. Two services that address this need are flood risk identification and housing counseling services. Elevation certificates establish the baseline elevation of a structure and are the first step in determining a structure's flood risk, actuarial insurance rating, and potential mitigation costs. Actuarially adjusted flood insurance premiums and identification of appropriate flood-proofing measures are based on elevation certificates. Residents of LMI census areas do not have the resources to obtain elevation certificates. Without elevation certificates, LMI households face uncertain increases in the costs of flood insurance premiums (or rents) and unknown mitigation costs. Consequently, they are unable to make informed housing decisions.

Construction of new affordable housing in the Sandy impacted area will provide an alternative to LMI households that choose to remain in the area, but relocate outside of special flood hazard areas.

Hurricane Sandy demonstrated the shortage of homeless shelter beds in Washington County, specifically the Westerly area. Despite the cancellation of public bus service, the WARM Shelter in Westerly was at 105% capacity. The Westerly area had insufficient homeless shelter beds for individual adults to meet the need during Hurricane Sandy. Just over three months later, during Winter Storm Nemo, WARM's individual and family shelters were at 100% capacity.

The majority of the State's housing stock dates to 1970 or earlier. Residential buildings damaged by Sandy may also have code violations, lead, or asbestos that can be remediated with CDBG-DR funds. Funded residential rehabilitation projects will be assessed for other housing needs.

Likely barriers to housing recovery include:

- Imminent changes to FEMA maps, base flood elevations, and NFIP insurance rates;
- Uncertainty regarding future flooding risk;
- Need for quantitative evaluation of flood risk;
- Cost of elevating structures;
- Pre-existing violations of current building/fire codes; and
- Presence of lead and asbestos in older homes, and mold in flooded homes.

OHCD will continue to outreach to communities and housing providers to ensure all eligible unmet needs in public housing, HUD-assisted housing, McKinney-Vento funded shelters, housing for the homeless, and other affordable housing units are supported with CDBG-DR funds. By allocating funds to LMI activities and activities meeting other National Objectives in roughly equal proportions, the State is encouraging timely identification of eligible housing activities that benefit low and moderate income households.

Since vacation homes are not eligible for CDBG-DR funds, no assessment of vacation home unmet needs was conducted.

PUBLIC FACILITIES & INFRASTRUCTURE UNMET NEEDS

Unmet public facilities and infrastructure needs identified to date include stormwater system repairs, public facilities repair and mitigation, road projects, restoration of coastal features, replacement of trees, and FEMA Public Assistance match. FEMA Public Assistance requires a 25% match, or an estimated \$3.16 million. Outreach to municipalities and state agencies resulted in nearly \$12 million in unmet public facilities and infrastructure needs.



The impacts of Hurricane Sandy, Hurricane Irene, and other recent storm events have highlighted vulnerable roadways, stormwater pump stations, electrical substations, and recreational facilities. Westerly and South Kingstown have identified additional major Public Facilities and Infrastructure projects that are ineligible for FEMA PA.

Likely barriers to the recovery of public facilities and infrastructure are:

- Limited resources to mitigate facilities/infrastructure during recovery;
- Uncertainty about future flood risks due to increased storm activity, climate change, and sea level rise;
- Limited municipal capital budgets after extended recession and repeat storm events; and
- Burden on municipal capacity for smaller and most impacted communities.

ECONOMIC DEVELOPMENT UNMET NEEDS

Given the preliminary damage assessment, SBA and State loans, and Greater Westerly Chamber Foundation grants are not sufficient to restore small businesses damaged by Hurricane Sandy. OHCD is reviewing three economic recovery proposals received to date and anticipates funding economic recovery projects in amendments to this Action Plan.

Actual unmet physical damage needs are undetermined, due to lack of data. Likely barriers to small business recovery include:

- Limited insurance benefits, due in part to locations in special flood hazard areas;
- Septic system reconstruction requirements (costs and siting);
- Shortage of a workforce trained in the design, construction, and maintenance of green infrastructure;
- Dependence on seasonal cash flow; and
- Dependence on coastal beaches and other tourist attractions damaged by Hurricane Sandy.

As additional data becomes available, OHCD will work to identify additional unmet needs that if met, will retain or create jobs for LMI persons.

Beaches must be restored in order to ensure the viability of the tourism, hospitality, and fishery industries. Public facilities, beaches, and parks in both counties must be restored to attract the visitors that support these local industries.

FAIR HOUSING

The State of Rhode Island is cognizant of federal requirements to affirmatively further fair housing. In CDBG and CDBG-DR contract documents, OHCD requires sub-recipients to take action(s) to affirmatively further fair housing. In order to receive assistance from the state, all subsidized units must be available to the general public and must be marketed pursuant to an approved affirmative fair marketing plan. (This requirement does not apply to units exempt under federal law, such as owner-occupied units.) At a minimum, such a plan must include an analysis of those populations less likely to apply for housing in the area in which the development is located and a targeted marketing program to reach those populations. In addition to the affirmative fair marketing plan, the housing must be distributed in accordance with an approved resident selection plan that is fair, open and transparent.

Over the course of the last five years, Rhode Island has engaged in a number of proactive activities to promote Fair Housing:

- education and outreach, including Fair Housing stakeholders meetings;
- production of a TechnicalAssistance Kit, available at FairHousingRI.org; and



establishment of a State policy on Affirmative Marketing of Low- and Moderate-Income Housing available at www.rhodeislandhousing.org/filelibrary/FHpolicy_jointstatement_062509.pdf.

OHCD will provide information on actions taken to affirmatively further fair housing in future quarterly reports.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$3,116,371.85
Total Budget	\$0.00	\$3,116,371.85
Total Obligated	\$0.00	\$1,793,347.85
Total Funds Drawdown	\$130,661.20	\$418,462.63
Program Funds Drawdown	\$130,661.20	\$418,462.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$130,661.20	\$418,462.63
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		56.56%
Overall Benefit Percentage (Actual)		44.04%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$2,986,650.00	\$10,864.00
Limit on Admin/Planning	\$3,982,200.00	\$170,984.15
Limit on State Admin	\$995,550.00	\$170,383.07

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$9,955,500.00	\$1,121,782.91

Overall Progress Narrative:

In February the CDBG-DR Technical Review Committee met to consider new and supplemental funding requests for several activities. Action Plan V4 was submitted to HUD on 2/17/15 after the required public hearing and public notice. This quarter, OHCD completed four Sandy monitoring/TA site visits. Please see Admin Module for details. Visits included: Town of Narragansett (#201504 and #201505), City of Newport (#201502 and #201503). The State continues to provide a significant amount of technical assistance on an ongoing basis via telephone and email, and periodically sends notifications and information to all recipients.



Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, R1_Administration	\$0.00	\$40,000.00	\$40,000.00
1-AP-V3, R2_Administration	\$69,173.03	\$200,000.00	\$130,383.07
2, R1_Public Facilities and Infrastructure	\$27,416.56	\$474,292.00	\$213,406.87
2-AP-V3, R2_Public Facilities and Infrastructure	\$221.74	\$990,432.00	\$221.74
3, R1_Housing	\$33,849.87	\$111,320.00	\$33,849.87
3-AP-V3, R2_Housing Stabilization	\$0.00	\$407,163.00	\$0.00
4, Economic Recovery	\$0.00	\$0.00	\$0.00
6-AP-V3, R2_Planning	\$0.00	\$1,095,000.00	\$601.08
9999, Restricted Balance	\$0.00	(\$78,207.00)	\$0.00



Activities

Project # / Title: 1 / R1_Administration

Grantee Activity Number: RI-01

Activity Title: R1_State Administration

Activity Category:

Administration

Project Number:

1

Projected Start Date:

07/01/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

R1_Administration

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Rhode Island2

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2015

N/A

To Date

\$40,000.00

Total Budget

\$0.00

\$40,000.00

Total Obligated

\$0.00

\$40,000.00

Total Funds Drawdown

\$0.00

\$40,000.00

Program Funds Drawdown

\$0.00

\$40,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$40,000.00

State of Rhode Island2

\$0.00

\$40,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

State administration activities shall include record-keeping, monitoring, technical assistance provision to sub-grantees, financial management, and other program management activities.

Location Description:

State program administration to be conducted at the State Offices, located in Providence, RI. Actual grant activities to be conducted in the declared areas: Washington and Newport Counties.

Activity Progress Narrative:

In February the CDBG-DR Technical Review Committee met to consider new and supplemental funding requests for several activities. Action Plan V4 was submitted to HUD on 2/17/15 after the required public hearing and public notice. This quarter, OHCD completed four Sandy monitoring/TA site visits. Please see Admin Module for details. Visits included: Town of Narragansett (#201504 and #201505), City of Newport (#201502 and #201503). The State continues to provide a significant



amount of technical assistance on an ongoing basis via telephone and email, and periodically sends notifications and information to all recipients.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 1-AP-V3 / R2_Administration

Grantee Activity Number: RI-03

Activity Title: R2_State Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

1-AP-V3

Project Title:

R2_Administration

Projected Start Date:

06/01/2014

Projected End Date:

06/01/2016

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

State of Rhode Island2

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2015

N/A

To Date

\$200,000.00

Total Budget

\$0.00

\$200,000.00



Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$69,173.03	\$130,383.07
Program Funds Drawdown	\$69,173.03	\$130,383.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$69,173.03	\$130,383.07
State of Rhode Island2	\$69,173.03	\$130,383.07
Match Contributed	\$0.00	\$0.00

Activity Description:

State administration activities shall include record-keeping, monitoring, technical assistance provision to sub-grantees, financial management, and other program management activities.

Location Description:

State program administration to be conducted at the State Offices, located in Providence, RI. Actual grant activities to be conducted statewide.

Activity Progress Narrative:

In February the CDBG-DR Technical Review Committee met to consider new and supplemental funding requests for several activities. Action Plan V4 was submitted to HUD on 2/17/15 after the required public hearing and public notice. This quarter, OHCD completed four Sandy monitoring/TA site visits. Please see Admin Module for details. Visits included: Town of Narragansett (#201504 and #201505), City of Newport (#201502 and #201503). The State continues to provide a significant amount of technical assistance on an ongoing basis via telephone and email, and periodically sends notifications and information to all recipients.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Project # / Title: 2 / R1_Public Facilities and Infrastructure

Grantee Activity Number: CN-03
Activity Title: R1_Charlestown, Animal Control Facility Rehab

Activity Category:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Planned

Project Number:
 2

Project Title:
 R1_Public Facilities and Infrastructure

Projected Start Date:
 07/01/2013

Projected End Date:
 03/31/2015

Benefit Type:
 Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Town of Charlestown

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$11,000.00
Total Budget	\$0.00	\$11,000.00
Total Obligated	\$0.00	\$11,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Charlestown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Hurricane Sandy winds damaged the roof of the Animal Control building. Repair/replacement of the roof on the Charlestown Animal Control building.

Roof damage at the animal control facility puts animals at risk and presents a danger to the public. Roof damage can result in water penetration, mold growth, and structural damage. If the animal shelter facility is forced to close because of dangerous conditions resulting from roof damage, people evacuating during a disaster have no place to safely leave animals. This poses a public health risk if nuisance animals are loose in the community. Nuisance animals may include diseased animals and/or animals with a history of aggressive behavior towards humans.

The activity budget has been increased by \$1,000 to cover projected activity delivery costs (ADCs) to be incurred by the Town.

Location Description:

Animal Control Center located at 50 B Sand Hill Road, Charlestown, R.I.
 Washington County

Activity Progress Narrative:

This activity is complete. The Town will submit a revised request for payment in the next quarter. After drawdown, closeout will



be initiated. It was completed under budget and the remaining funds will be deobligated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CN-04
Activity Title:	R1_Charlestown Debris Removal Tipping Fees

Activity Category:

Debris removal

Activity Status:

Planned

Project Number:

2

Project Title:

R1_Public Facilities and Infrastructure

Projected Start Date:

07/01/2013

Projected End Date:

03/31/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Town of Charlestown

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$17,266.00
Total Budget	\$0.00	\$17,266.00
Total Obligated	\$0.00	\$17,266.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Charlestown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Hurricane Sandy's high winds and storm surge damaged and destroyed numerous trees and scattered debris throughout the region, especially in coastal areas. Charlestown Beach, Charlestown Beach Road, and adjacent properties were covered with debris. Neighbors and volunteers mobilized to clean up the debris. The Town incurred disposal costs (tipping fees).

After Hurricane Sandy, the Town provided six roll-off containers in the beach parking lot for the dumping of storm debris in the Charlestown Beach area. This greatly increased residents' ability to clean their property and helped begin to restore the area to pre-storm conditions.

The Town organized a volunteer cleanup effort in the Charlestown Beach Road area on Earth Day, April 22, 2013, to restore the area to pre-storm conditions.

The Town is requesting reimbursement of tipping (disposal) fees associated with both debris removal events.

The activity budget was increased from \$15,697 to \$17,266 per information from the Town. The actual costs are now known. In the future, both the Action Plan and the contract with the Town will be increased to reflect the actual costs. Given the limited flexibility of the Sandy funds, OHCD has not yet made that adjustment.

Location Description:

Charlestown Beach area, Charlestown, RI
Washington County



Activity Progress Narrative:

To minimize duplication of effort, OHCD has contacted RIEMA and FEMA with requests for backup documentation for all FEMA Public Assistance (PA) match activities. All PA match draws are on hold, pending OHCD's receipt of complete backup documentation.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: CN-06

Activity Title: R1_Charlestown Emergency Repairs

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

2

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

R1_Public Facilities and Infrastructure

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Charlestown

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,451.09
Total Budget	\$0.00	\$7,451.09
Total Obligated	\$0.00	\$7,451.09
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Charlestown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town incurred emergency repair costs as a result of Hurricane Sandy. The activities included repairs to Charlestown Beach Road.

75% of the emergency response/repair costs of these activities was reimbursed by FEMA. The Town is seeking payment of non-federal share, or 25% of response/repair costs for CDBG-DR eligible activities resulting from Hurricane Sandy.

Not all FEMA PA activities are CDBG-DR eligible. The activity budget was adjusted due to CDBG-DR eligibility criteria and grant reporting requirements. Emergency service activities and emergency repair activities were divided into separate DRGR activities.

Location Description:

Charlestown, RI, Washington County

Activity Progress Narrative:

To minimize duplication of effort, OHCD has contacted RIEMA and FEMA with requests for backup documentation for all FEMA Public Assistance (PA) match activities. All PA match draws are on hold, pending OHCD's receipt of complete backup documentation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/4224

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total Low/Mod%
# of Persons	0	0	7827 0.00

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: CN-08

Activity Title: R1_Charlestown Emergency Services

Activity Category:

Public services

Activity Status:

Planned

Project Number:

2

Project Title:

R1_Public Facilities and Infrastructure

Projected Start Date:

09/01/2013

Projected End Date:

06/01/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Town of Charlestown

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$13,594.39
Total Budget	\$0.00	\$13,594.39
Total Obligated	\$0.00	\$13,594.39
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Charlestown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town incurred disaster response costs as a result of Hurricane Sandy. The activities included:

- > Code enforcement related to the storm
- > Additional policing related to the storm

FEMA reimbursed 75% of the emergency response/repair costs. The Town is requesting payment of non-federal share, or 25% of the CDBG eligible response costs resulting from Hurricane Sandy.

Not all FEMA PA activities are CDBG-DR eligible. The activity budget was adjusted due to CDBG-DR eligibility criteria and grant reporting requirements. Emergency service activities and emergency repair activities were divided into separate DRGR activities.

Location Description:

Washington County. Town of Charlestown.

Activity Progress Narrative:

To minimize duplication of effort, OHCD has contacted RIEMA and FEMA with requests for backup documentation for all FEMA Public Assistance (PA) match activities. All PA match draws are on hold, pending OHCD's receipt of complete backup documentation.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	7827	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HN-02
Activity Title:	R1_Hopkinton Animal Shelter Improvements

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2

Projected Start Date:
07/01/2013

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
R1_Public Facilities and Infrastructure

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Town of Hopkinton

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,100.00
Total Budget	\$0.00	\$1,100.00
Total Obligated	\$0.00	\$1,100.00
Total Funds Drawdown	\$0.00	\$1,100.00
Program Funds Drawdown	\$0.00	\$1,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,100.00
Town of Hopkinton	\$0.00	\$1,100.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Hopkinton Animal Shelter is an all-day/seven day operation that lost power for hours during Hurricane Sandy. The Animal Shelter has a mobile generator, however, the Department of Public Works staff was very busy during the height of the storm and they were not able to set up the generator until late in the evening.

The animals need to be cared for, even in the worst weather conditions. Heat is important, especially with a cinderblock, non insulated building, but more importantly we need access to water, for drinking and cleaning. During power outages, the shelter has provided vital fresh water for the livestock of many families. The delay in connecting the backup generator inhibited the operation of this facility during Hurricane Sandy.

Lack of power at the animal control facility puts animals at risk and presents a danger to the public. If the animal shelter facility is forced to close because of lack of power, people evacuating during a disaster have no place to safely leave animals. This poses a public health risk if nuisance animals are loose in the community. Nuisance animals may include diseased animals and/or animals with a history of aggressive behavior towards humans.

Modifications to a kennel run to house the generator in place on a permanent basis, thus avoiding another possibly long period of power interruption.

The activity budget has been increased by \$100 to cover projected activity delivery costs (ADCs) to be incurred by the Town.

Location Description:



Activity Progress Narrative:

Construction was completed and funds drawn down. On-site monitoring will take place prior to close-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	MN-02
Activity Title:	R1_Middletown Debris Removal

Activity Category:

Debris removal

Project Number:

2

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R1_Public Facilities and Infrastructure

Projected End Date:

03/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Middletown

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$26,981.46
Total Budget	\$0.00	\$26,981.46
Total Obligated	\$0.00	\$26,981.46
Total Funds Drawdown	\$0.00	\$23,386.00
Program Funds Drawdown	\$0.00	\$23,386.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$23,386.00
Town of Middletown	\$0.00	\$23,386.00
Match Contributed	\$0.00	\$0.00

Activity Description:

>Hurricane Sandy Impact and Unmet Need: The Town incurred a total cost of \$169,192 in debris removal and repair costs as a result of Hurricane Sandy. Debris (vegetation and sand) removal activities included town-wide removal of vegetation and sand, and removal of a tree from the Aquidneck School grounds.

75% of the debris removal/emergency response costs were reimbursed by FEMA.

Payment of non-federal share, or 25%, of the costs of CDBG eligible response/repair activities resulting from Hurricane Sandy.

Not all FEMA PA activities are CDBG-DR eligible. The activity budget was adjusted due to CDBG-DR eligibility criteria and grant reporting requirements. Emergency service activities and debris removal activities were divided into separate DRGR activities.

Location Description:

Middletown, RI

Activity Progress Narrative:

To minimize duplication of effort, OHCD has contacted RIEMA and FEMA with requests for backup documentation for all FEMA Public Assistance (PA) match activities. All PA match draws are on hold, pending OHCD's receipt of complete backup



documentation.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: MN-03

Activity Title: R1_Middletown Police/Fire Overtime

Activity Category:

Public services

Project Number:

2

Projected Start Date:

10/28/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R1_Public Facilities and Infrastructure

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Middletown

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$10,864.00
Total Budget	\$0.00	\$10,864.00
Total Obligated	\$0.00	\$10,864.00
Total Funds Drawdown	\$0.00	\$10,864.00
Program Funds Drawdown	\$0.00	\$10,864.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,864.00
Town of Middletown	\$0.00	\$10,864.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town incurred a total cost of \$169,192 in debris removal, emergency response, and repair costs as a result of Hurricane Sandy. This included \$43,456 in police and fire overtime costs in response to storm-related calls, many resulting from downed trees, wires, and blocked roadways.

75% of the costs was reimbursed by FEMA Public Assistance.

Payment of non-federal share, or 25% of the overtime police and fire costs resulting from Hurricane Sandy.

Not all FEMA PA activities are CDBG-DR eligible. The activity budget was adjusted due to CDBG-DR eligibility criteria and grant reporting requirements. Emergency service activities and debris removal activities were divided into separate DRGR activities.

Location Description:

Town-wide, Middletown, RI

Activity Progress Narrative:

To minimize duplication of effort, OHCD has contacted RIEMA and FEMA with requests for backup documentation for all FEMA Public Assistance (PA) match activities. All PA match draws are on hold, pending OHCD's receipt of complete backup documentation.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NT-02

Activity Title: R1_Col. John Gardner Road

Activity Category:

Construction/reconstruction of streets

Project Number:

2

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

R1_Public Facilities and Infrastructure

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Narragansett

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$62,500.00
Total Budget	\$0.00	\$62,500.00
Total Obligated	\$0.00	\$62,500.00
Total Funds Drawdown	\$0.00	\$61,495.86
Program Funds Drawdown	\$0.00	\$61,495.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$61,495.86
Town of Narragansett	\$0.00	\$61,495.86
Match Contributed	\$0.00	\$0.00

Activity Description:

A low-lying segment of Col. John Gardner Road in the Bonnet Shores neighborhood was significantly damaged by the flood surge of Hurricane Sandy. This section of roughly 1,000 feet took a direct hit from the easterly winds and rising flood waters. Much of the area was undermined and washed out.

Repairs and mitigation are eligible for the FEMA Public Assistance Program. Total estimated project costs are \$250,000; the Town is requesting \$62,500 in matching funds (25%).

Reconstruction of damaged road segment.

Location Description:

Bonnet Shores neighborhood, Narragansett, RI

Activity Progress Narrative:

This activity was monitored in a site visit on 1/13 and 1/14. Documents reviewed in the Town's procurement files indicated that the contract had been awarded prior to completion of environmental review. OHCD had not been aware of this previously. OHCD has informed the Town that all CDBG-DR funds received for this activity must be repaid to the State, from non-federal sources.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	WY-01
Activity Title:	R1_Westerly Senior Center Improvements

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2

Projected Start Date:
07/01/2013

Benefit Type:
Direct Benefit (Persons)

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
R1_Public Facilities and Infrastructure

Projected End Date:
03/31/2015

Completed Activity Actual End Date:

Responsible Organization:
Town of Westerly

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$75,149.00
Total Budget	\$0.00	\$75,149.00
Total Obligated	\$0.00	\$75,149.00
Total Funds Drawdown	\$0.00	\$75,149.00
Program Funds Drawdown	\$0.00	\$75,149.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$75,149.00
Town of Westerly	\$0.00	\$75,149.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The coastal Town of Westerly was heavily impacted by Hurricane Sandy, with widespread power outages lasting several days. Vulnerable seniors, facing power outages at home, turned to the Senior Center for assistance.

Westerly's Senior Center provides daily meals, social services, transportation services, health clinics, social activities, and other programs to area seniors. For elderly with limited access to transportation, the Center offers access to health care, both on-site and through its transportation services.

The Senior Center maintained a power supply during Hurricane Sandy and was able to provide many critical services to seniors during the disaster. However, the lack of shower facilities at the Center impeded basic hygiene. Basic hygiene is especially critical for vulnerable seniors, who often have medical conditions.

Installation of two ADA compliant shower facilities in the Town's Senior Center.

The activity budget has been increased by \$3,749 to cover actual costs incurred by the Town.

Location Description:

39 State Street, Westerly, RI

Activity Progress Narrative:



This project is complete and will be monitored in the next quarter, prior to closeout.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Public Facilities	0		0/1	
# of Non-business Organizations	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/3728	0/4143	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: WY-04

Activity Title: R1_Westerly Old Town Beach Facility

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

2

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R1_Public Facilities and Infrastructure

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Westerly

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$248,386.00
Total Budget	\$0.00	\$248,386.00
Total Obligated	\$0.00	\$248,386.00
Total Funds Drawdown	\$27,416.56	\$41,412.01
Program Funds Drawdown	\$27,416.56	\$41,412.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$27,416.56	\$41,412.01
Town of Westerly	\$27,416.56	\$41,412.01
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Westerly sustained damages to the Old Town Beach Pavilion during Hurricane Sandy. Repairs and mitigation are eligible for the FEMA Public Assistance Program. The Town is requesting matching funds from CDBG-DR.

Rehabilitation and mitigation of the Old Town Beach Pavilion, including repairs, elevation of the structure, and installation of an Onsite Wastewater Treatment System. The structure must be elevated to comply with current National Flood Insurance Program standards.

The activity budget has been increased from the original \$187,000 due to updated cost estimates provided by the Town. The original cost estimates by FEMA did not account for 1) the redesign and addition of ADA stairways and ramps to the new elevation of the facility, 2) the roof upgrade to meet the 120 MPH wind loading, International Building Code section 1609, and 3) increased window sizes. The windows are required to be upgraded to also meet the 120 mph winds.

Location Description:

365 Atlantic Ave., Westerly, RI

Activity Progress Narrative:

The project is on schedule. On February 2, the Town requested additional funding in the amount of \$346,110.45, due to bids coming in over the estimated amounts. The Review Committee approved this request during a February meeting and the



increased obligation was included in Action Plan V4. Action Plan V4 was pending HUD approval at the end of the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2-AP-V3 / R2_Public Facilities and Infrastructure

Grantee Activity Number:	CN-01
Activity Title:	R2_Charlestown, Senior Center Improvements

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2-AP-V3

Projected Start Date:
09/01/2014

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
R2_Public Facilities and Infrastructure

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Town of Charlestown



Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$119,300.00
Total Budget	\$0.00	\$119,300.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Charlestown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of a permanent hardwired generator, phone and software system upgrades, parking lot lighting, and other improvements to the Senior Center to enable provision of critical services, which were interrupted during Hurricane Sandy, to the senior population.

The Town of Charlestown experienced widespread, multiday power outages during Hurricane Sandy. Due to loss of power, the Senior Center closed, preventing it from providing meals and other critical services to seniors. When the Center re-opened, the antiquated records delayed safety checks of local seniors.

Location Description:

Washington County, 100 Park Lane, Ninigret Park

Activity Progress Narrative:

This quarter, procurement was initiated. A Request for Qualifications was advertised for the solar lighting and generator. One response was received and is currently under review.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total Low/Mod%
# of Persons	0	0	0 0

LMI%:

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HN-01

Activity Title: R2_Crandall House

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

2-AP-V3

Projected Start Date:

08/01/2014

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

R2_Public Facilities and Infrastructure

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Town of Hopkinton

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$60,500.00
Total Budget	\$0.00	\$60,500.00
Total Obligated	\$0.00	\$60,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Hopkinton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of a permanent hardwired generator at Crandall House (Senior Citizen Activity Center) to enable its use as an emergency shelter for seniors and to ensure critical services to seniors will not be interrupted, as they were during Hurricane Sandy. Equipping Crandall House with an emergency generator will provide the back-up power source necessary to utilize it as a temporary comfort station during emergencies for seniors in this rural community. This project is a part of the town hazard mitigation strategy contained in Hopkinton's recently FEMA-approved Hazard Mitigation Plan.

The Town of Hopkinton experienced widespread, multiday power outages during Hurricane Sandy. The power outages forced Crandall House to close, preventing vulnerable seniors from accessing potable water and meals, as well as other services. In this rural community, households are dependent on well water. A lack of power results in a lack of potable water, putting seniors especially at risk of medical complications. Crandall House was unable to meet the critical needs of seniors.

> The activity budget has been increased by \$5,500 to cover projected activity delivery costs (ADCs) to be incurred by the Town.

Location Description:

Washington County. 188A/B Main Street, Hopkinton, RI

Activity Progress Narrative:



The design has been completed and has been approved by the SHPO. The Town has elected to postpone bidding this project until it can be bid out together with the Town Hall Improvement project (HN-04), in hopes that this will result in a cost savings. It is anticipated that procurement will be completed in the next quarter.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Public Facilities	0		0/1	
# of Non-business Organizations	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/55	0/55	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: HN-04

Activity Title: R2_Hopkinton Town Hall

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

2-AP-V3

Projected Start Date:

08/01/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

R2_Public Facilities and Infrastructure

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Town of Hopkinton

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$38,500.00
Total Budget	\$0.00	\$38,500.00
Total Obligated	\$0.00	\$38,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Hopkinton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of a permanent hardwired generator and related building improvements. This project is a part of the hazard mitigation strategy contained in the Town's recently FEMA-approved Hazard Mitigation Plan.

The Hopkinton Town Hall lost power during Hurricane Sandy, rendering this facility entirely useless to serve the public during this emergency. Without a functioning center of Town government operations, Town officials were delayed in addressing response and recovery needs, putting the health and safety of the public at risk. The continuity of local government was a necessity but essential employees could not report to work.

> The activity budget has been increased by \$3,500 to cover projected activity delivery costs (ADCs) to be incurred by the Town.

Location Description:

Washington County. One Town House Rd., Hopkinton, RI

Activity Progress Narrative:

Design for this project is underway. When complete, SHPO review will take place. It is anticipated that procurement will be completed in the next quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
	0	0	8188	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MN-01
Activity Title:	R2_Middletown Senior Center

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2-AP-V3

Projected Start Date:
09/01/2014

Benefit Type:
Direct Benefit (Persons)

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
R2_Public Facilities and Infrastructure

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Town of Middletown

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$35,351.00
Total Budget	\$0.00	\$35,351.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Middletown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of a new 48kw emergency generator and related improvements to the Middletown Senior Center to prevent interruption of critical services to seniors. The Center provides meals, health programs, counseling services, educational and recreational activities.

During Hurricane Sandy and other recent storm events, the Senior Center has been forced to close its doors due to lack of heat and electricity. During the time the center was without power, seniors were unable to access the facility and services that are typically provided, including the daily lunchtime meal, various arts and exercise programs, support groups, and other activities. These services are critical to the well-being of our local senior population, and are even more important during periods when seniors do not have power in their homes.

Location Description:

Newport County. 650 Green End Ave., Middletown, RI 02842

Activity Progress Narrative:

This quarter, the Town completed the Scope of Work for procurement, and anticipates that procurement will be completed next quarter.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Public Facilities	0		0/1	
# of Non-business Organizations	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/425	0/425	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	NPT-03
Activity Title:	R2_MLK Community Center

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2-AP-V3

Projected Start Date:
09/01/2014

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
R2_Public Facilities and Infrastructure

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
City of Newport

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$88,000.00
Total Budget	\$0.00	\$88,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Newport	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Facility improvements to the MLKCC involving purchase and installation of a new, fully automatic, 100kw commercial, automatic standby generator and electrical upgrades to support the generator. These improvements will prevent the interruption of critical services, including food distribution, to this low income community.

A new energy efficient generator will also allow expansion of emergency food services. MLKCC recently expanded their services as a Food Pantry and now possesses four (4) commercial grade freezers and was awarded the purchase of a commercial refrigerator from CDBG funding (PY 2012) for unfreeze-able fresh perishables. The MLK Community Center (MLKCC) was without power for days during Hurricanes Sandy and Irene. MLKCC provides food assistance and nutritional education to anyone in need throughout Newport County. The Breakfast Program provides a nutritious meal daily and the Food Pantry is open three-four days/week.

During Hurricane Sandy, the Center was unable to provide food or safety to its predominately low and moderate income clientele. The Center also lost much needed food, as a result of the loss of power to its freezers and refrigerators.

The activity budget has been increased by \$8,000 to cover projected activity delivery costs (ADCs) to be incurred by the Town.

Location Description:

Newport County. 20 Dr. Marcus Wheatland Blvd., Newport, RI 02840



Activity Progress Narrative:

This quarter, the Martin Luther King Center (MLK) distributed a Request for Quotes to 12 contractors and did not receive any responses. In response, OHCD provided a technical assistance site visit (3/24/2015) to review the procurement documentation and suggest changes.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	490	188	1015	66.80

LMI%:	66.8
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NT-03
Activity Title:	R2_Stanton Ave WW Pump Station Improvements

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2-AP-V3

Projected Start Date:
09/01/2014

Benefit Type:
N/A

National Objective:
Urgent Need

Activity Status:
Planned

Project Title:
R2_Public Facilities and Infrastructure

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Town of Narragansett

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$175,000.00
Total Budget	\$0.00	\$175,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Narragansett	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town is looking to design and install an on-site stand-by power generator (mounted above the base flood elevation) and automatic transfer switch system that would provide full power to the site during line power outages. The pump station serves approximately 668 accounts with average daily flow of 110,000-135,000 gallons.

The storm surge from Hurricane Sandy breached the wastewater pump station site, with wave-driven sea water surrounding the facility. Line power in this area was out for about five (5) days; no evacuation order was issued for this tributary area, and people remained at home using water. We were ultimately able to connect a trailer-mounted trash pump to operate in place of the pump station and thus were able to manage this impact without significant damage (this time).

Location Description:

Washington County. Stanton Avenue, Narragansett, RI

Activity Progress Narrative:

During this quarter, OHCD received correspondence from the National Park Service (March 8, 2015) confirming that this activity is exempt from CBRA per 16 USC 3505(a)(3). The 8-step floodplain process was completed. The environmental review cannot be completed until receipt of pending permits from CRMC and DEM. A contract meeting will be held in April.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	PT-01
Activity Title:	R2_Prudence Island Well Pump Power

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2-AP-V3

Projected Start Date:
09/01/2014

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
R2_Public Facilities and Infrastructure

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Town of Portsmouth

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$45,000.00
Total Budget	\$0.00	\$45,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Portsmouth	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase and installation of generator with capacity based on the results of a 2013 Army Corps of Engineers assessment. The generator is necessary to meet residents' critical need for potable water.

Prudence Island, accessible only by boat, was without power for five days after both Hurricane Sandy and Winter Storm Nemo. The water district has three active wells that serve 100-120 year-round residents. Residents were forced to rely on a water tank and a low capacity generator at a single well. The other two wells remained off-line until power was restored, requiring residents to limit water use.

Location Description:

Newport County. Indian Spring Well House, Prudence Island.

Activity Progress Narrative:

This quarter, the Town executed its contract with OHCD and work began on a scope for procurement.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Public Facilities	0	0/1
------------------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	0	0	100	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD-01
Activity Title:	R2_Chariho Regional Shelter Improvements

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2-AP-V3

Projected Start Date:
08/01/2014

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Planned

Project Title:
R2_Public Facilities and Infrastructure

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Town of Richmond

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$36,210.00
Total Budget	\$0.00	\$36,210.00
Total Obligated	\$0.00	\$33,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Richmond	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Electrical improvements, including connecting lighting, hot water, electrical outlets to emergency generator at Chariho Middle School. Purchase and installation of new generator, if needed.

During the last three declared disasters (Irene, Sandy and Nemo), the Chariho Middle School has been open and used as a regional emergency shelter. Chariho Middle School serves as primary shelter in times of emergency for the Washington County communities of Charlestown, Richmond and Hopkinton. During Winter Storm Nemo, over 150 clients used the facility, which lost power. The existing generator did not provide sufficient energy to power durable medical equipment, lighting, and hot water needed by shelter clients. To address this critical need, portable generators were brought in to operate required medical and other apparatus.

The activity budget was reduced from \$50,000 to reflect the current scope - electrical improvements to Chariho Middle School. If/when the Town documents the need for a new generator, OHCD may increase the activity budget to cover the cost of a new generator.

Location Description:

Washington County. 455B Switch Road, Wood River Junction, Richmond, RI

Activity Progress Narrative:

The consultant completed the analysis of the structure and presented a recommended plan for the needed improvements, with



cost estimates. The cost is above the original estimate, and the Town is assembling documentation to request an increase in the contract budget for this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	SK-02
Activity Title:	R2_South Kingstown Senior Center Improvements

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2-AP-V3

Projected Start Date:
09/01/2014

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Planned

Project Title:
R2_Public Facilities and Infrastructure

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Town of South Kingstown

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$180,000.00
Total Budget	\$0.00	\$180,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of South Kingstown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements, including purchase and installation of a fixed generator, exterior rehabilitation (replacement of windows, doors, siding) and energy efficiency upgrades (install and/or replace insulation, and ceiling) to avoid interruption of critical services for seniors.

The South Kingstown Senior Center provides critical services for the elderly, including meals, adult day care, and access to health care, as well as other programs. During Hurricane Sandy, the Senior Center power was out for a period of five days, preventing the Senior Services Department from providing essential services such as the federally funded Title III C congregate meal program, as well as the local Meals on Wheels program for homebound seniors. Lack of power prevented the Center from serving as a central gathering point for local social service organizations to assist the elderly population with arranging for post event tasks such as clean up, repairs, and health care priorities.

Location Description:

Washington County. 25 and 36 St. Dominic Road, South Kingstown, RI

Activity Progress Narrative:

This project is progressing well ahead of schedule. The bid package is substantially complete and the Town anticipates putting the project out to bid in April.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	0	3434	3434	100.00

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: WY-05

Activity Title: R2_Westerly Town Hall

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

2-AP-V3

Projected Start Date:

06/30/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

R2_Public Facilities and Infrastructure

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Town of Westerly

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$37,538.00
Total Budget	\$0.00	\$37,538.00
Total Obligated	\$0.00	\$37,538.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Westerly	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of a permanent hardwired generator and related building improvements to the Westerly Town Hall.

The Westerly Town Hall lost power during Hurricane Sandy, hindering the Town's ability to maintain continuity of operations. The Town Hall houses the computer servers, the EMA Director, and the Building Office. The lack of power during Sandy and Irene impeded the Town's ability to update public messaging, and the Building Department's ability to conduct emergency inspections and issue permits. Expedited messaging, inspections, and permitting are necessary to protect the health and safety of the public during and following a disaster.

Westerly Town Hall also lost power during Hurricane Irene in 2011 and is requesting FEMA HMGP funding for this project. The Town is requesting CDBG-DR matching funds.

The activity budget has been adjusted from the original \$15,781 due to the actual amount of FEMA funds awarded and an updated cost estimate based on a change to the location of new generator.

Location Description:

Washington County. 45 Broad St., Westerly, RI

Activity Progress Narrative:

This quarter, procurement was initiated and bids received. The contract is anticipated to be awarded in early April.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total Low/Mod%
# of Persons	0	0	22787 0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	WY-06
Activity Title:	R2_Misquamicut SW Pump Station Improvements

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2-AP-V3

Projected Start Date:
10/01/2014

Benefit Type:
Area Benefit (Survey)

National Objective:
Urgent Need

Activity Status:
Planned

Project Title:
R2_Public Facilities and Infrastructure

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Town of Westerly

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$75,000.00
Total Budget	\$0.00	\$75,000.00
Total Obligated	\$0.00	\$75,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Westerly	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Harden the facility by changing PVC to stainless steel, adding bollard protection to vent riser, waterproofing, elevating electrical components, etc.

The storm water pump station's electrical components were damaged by storm surge during Hurricane Sandy. Large portions of the stormwater collection area remained flooded for 48 hours due to the damages to this pump station, resulting in delays in sand and debris removal, emergency assessments, placarding of damaged structures, and repairs to buildings. Emergency repairs to the stormwater pump station were made with assistance from the FEMA PA program.

The activity budget has been adjusted from \$100,000 due to updated cost estimates provided by the Town.

Location Description:

Washington County. Fishermen's Avenue, Misquamicut section of Westerly, RI

Activity Progress Narrative:

Engineering & design is substantially complete. The environmental review is substantially complete and will be completed when all permits are received.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	WY-07
Activity Title:	R2_Westerly WW Pump Station Improvements

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
2-AP-V3

Projected Start Date:
09/01/2014

Benefit Type:
N/A

National Objective:
Urgent Need

Activity Status:
Planned

Project Title:
R2_Public Facilities and Infrastructure

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Town of Westerly

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$100,033.00
Total Budget	\$0.00	\$100,033.00
Total Obligated	\$0.00	\$100,033.00
Total Funds Drawdown	\$221.74	\$221.74
Program Funds Drawdown	\$221.74	\$221.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$221.74	\$221.74
Town of Westerly	\$221.74	\$221.74
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of fixed generators at wastewater pump stations located on Apache Drive and Wilson Street (Cimalore).

The pump stations were without power for two-five days during/after each of the three declared disasters: Hurricanes Sandy and Irene, and Winter Storm Nemo. The Town had to rely on septage haulers when the power was out after each of those events, putting the households and other buildings in the area at risk of experiencing sewage backups in bathrooms and kitchens.

The activity budget has been adjusted from the original \$100,000 based on a revised budget, including projected activity delivery costs (ADCs) to be incurred by the Town.

Location Description:

Washington County. Apache Drive at intersection with Gardner and east end of Wilson Street.

Activity Progress Narrative:

This project is progressing on schedule and on-target to complete in 2015.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 3 / R1_Housing

Grantee Activity Number: NPT-01

Activity Title: R1_Newport Housing Authority Utility Repairs

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3

Projected Start Date:

07/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

R1_Housing

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Newport

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2015

N/A

To Date

\$55,000.00

Total Budget

\$0.00

\$55,000.00

Total Obligated

\$0.00

\$55,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Newport	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In the immediate aftermath of Hurricane Sandy, approximately \$10,000 in damages was discovered in the overhead electrical utility system in the Housing Authority's Park Holm development. The development consists of 259 units in 96 "row house" type buildings.

After the initial damage assessment, the contractor performing the emergency repairs identified other damage and needed repairs to the electrical utility system owned by Newport Housing Authority. Much of the damage is consistent with exposure to high winds, as experienced during Hurricane Sandy.

Six poles and six pole cross arms are in need of replacement. The bases of the poles show signs of stress from high winds. It has been determined that they are not in immediate danger of falling but would probably do so in another sustained high wind event. Additionally, it was noted in this inspection that a significant amount of insulation was missing from high voltage overhead cable in the southeast areas of the property and approximately 1,000 feet of this cable should be replaced.

Tree contact with the lines is most likely what caused this insulation to erode off the cable. In a normal weather situation the trees do not move enough to contact these cables. In this storm the winds were powerful enough to cause the branches to contact the lines. The trees have since been trimmed significantly to reduce this hazard.

Repair and/or replace damaged sections of the electrical utility system owned and operated by the Housing Authority of Newport. This system is a 4800 volt three phase system and consists of approximately 10 miles of cable, 8 step down transformers, 56 poles, and various switching and surge suppression devices.

The activity budget has been increased by \$5,000 to cover projected activity delivery costs (ADCs) to be incurred by the City and/or PHA.

Location Description:

Park Holm development, Park Holm Street, Newport, RI

Activity Progress Narrative:

This quarter, OHCD conducted a monitoring and technical assistance site visit at Housing Authority offices. Please refer to monitoring event 201502 in the Admin module. Emergency repairs were necessary along a section of the power line originally included in this activity. The project scope has been reduced accordingly, and a new bid package to reflect the change. The construction contractor will be procured in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/259
# of Multifamily Units	0	0/259



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/259	0/0	0/259	0
# Renter Households	0	0	0	0/259	0/0	0/259	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: NPT-02
Activity Title: R1_Newport Housing Authority, Donovan Manor

Activity Category:

Public services

Project Number:

3

Projected Start Date:

07/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

R1_Housing

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Newport

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$675.83
Total Budget	\$0.00	\$675.83
Total Obligated	\$0.00	\$675.83
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Newport	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Newport Housing Authority's Donovan Manor lost power during Hurricane Sandy. NHA operated a generator and incurred fuel costs to maintain backup power at this 24 unit elderly housing facility.

75% of the emergency/fuel costs at Donovan Manor were reimbursed by FEMA.

Payment of non-federal share, or 25% of the emergency/fuel costs at Donovan Manor resulting from Hurricane Sandy.

The activity budget was adjusted (activities were split) due to DRGR grant reporting requirements pertaining to activity type and location.

Location Description:

19 Chapel Street, Newport, RI

Activity Progress Narrative:

To minimize duplication of effort, OHCD has contacted RIEMA and FEMA with requests for backup documentation for all FEMA Public Assistance (PA) match activities. All PA match draws are on hold, pending OHCD's receipt of complete backup documentation.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/24	0/0	0/24	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	NPT-04
Activity Title:	R1_Newport HA, Park Holm Emergency Electrical

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Planned

Project Number:
3

Project Title:
R1_Housing

Projected Start Date:
07/01/2013

Projected End Date:
03/31/2015

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Newport

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,681.63
Total Budget	\$0.00	\$2,681.63
Total Obligated	\$0.00	\$2,681.63
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Newport	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Hurricane Sandy's high winds caused property damage throughout the region, including approximately \$10,000 in damages in the overhead electrical utility system in the Newport Housing Authority's Park Holm development. The development consists of 259 family units in 96 "row house" type buildings. 75% of the emergency electrical work costs was reimbursed by FEMA.

Payment of non-federal share, or 25% of the emergency electrical work costs resulting from Hurricane Sandy.

The activity budget was adjusted (activities were split) due to DRGR grant reporting requirements pertaining to activity type and location.

Location Description:

Park Holm Street, Newport, RI

Activity Progress Narrative:

To minimize duplication of effort, OHCD has contacted RIEMA and FEMA with requests for backup documentation for all FEMA Public Assistance (PA) match activities. All PA match draws are on hold, pending OHCD's receipt of complete backup documentation.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/259
# of Multifamily Units	0	0/259

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/259	0/0	0/259	0
# Renter Households	0	0	0	0/259	0/0	0/259	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NPT-05
Activity Title:	R1_Newport HA, Park Holm Debris Removal

Activity Category:

Debris removal

Activity Status:

Planned

Project Number:

3

Project Title:

R1_Housing

Projected Start Date:

07/01/2013

Projected End Date:

03/31/2015

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Newport

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,235.45
Total Budget	\$0.00	\$1,235.45
Total Obligated	\$0.00	\$1,235.45
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Newport	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Hurricane Sandy's high winds damaged and destroyed numerous trees and scattered debris throughout the region, including across Newport Housing Authority's Park Holm property. The development consists of 259 family units in 96 "row house" type buildings. 75% of NHA's debris removal and associated equipment costs were reimbursed by FEMA.

Payment of non-federal share, or 25% of the debris removal costs resulting from Hurricane Sandy.

The activity budget was adjusted (activities were split) due to DRGR grant reporting requirements pertaining to activity type and location.

Location Description:

2-262 Park Holm St., Newport, RI

Activity Progress Narrative:

To minimize duplication of effort, OHCD has contacted RIEMA and FEMA with requests for backup documentation for all FEMA Public Assistance (PA) match activities. All PA match draws are on hold, pending OHCD's receipt of complete backup documentation.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Businesses	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/259	0/0	0/259	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: NT-01

Activity Title: R1_Narragansett Housing Authority Repairs

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3

Projected Start Date:

07/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

R1_Housing

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Narragansett

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$28,116.00
Total Budget	\$0.00	\$28,116.00
Total Obligated	\$0.00	\$28,116.00
Total Funds Drawdown	\$23,379.87	\$23,379.87
Program Funds Drawdown	\$23,379.87	\$23,379.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,379.87	\$23,379.87
Town of Narragansett	\$23,379.87	\$23,379.87
Match Contributed	\$0.00	\$0.00

Activity Description:

Hurricane Sandy's storm surge and high winds caused erosion in coastal areas, damage to buildings across Narragansett, and extensive tree damage. Narragansett Housing Authority's scattered site housing sustained damage to siding, windows, doors, fencing, landscaping, and down spouts, and erosion.

Repairs/improvements to building envelopes, including siding, windows, doors, and down spouts. Repairs/improvement to fencing, landscaping, walks/drives, etc.

The activity budget was increased from \$27,222 to \$28,116 due to updated cost estimates.

Location Description:

Scattered site housing located at the following addresses in Narragansett, R.I.

48 Kingstown Road (3 units)

>6 Rockland Street (2 units)

>129 Boon Street (2 units)

>18 Perkins Street (1 unit)

Activity Progress Narrative:

Work is substantially complete. This quarter, a draw in the amount of \$23,379.85 was completed for this activity. The remaining balance will be drawn subsequent to radon and lead clearance testing and finalization of activity delivery costs.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8
# of Multifamily Units	0	0/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/8	0/0	0/8	0
# Renter Households	0	0	0	0/8	0/0	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: SK-01

Activity Title: R1_Welcome House, Repairs to Housing

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3

Projected Start Date:

09/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

R1_Housing

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of South Kingstown

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2015

N/A

To Date

\$23,611.00

Total Budget

\$0.00

\$23,611.00

Total Obligated

\$0.00

\$23,611.00

Total Funds Drawdown

\$10,470.00

\$10,470.00

Program Funds Drawdown

\$10,470.00

\$10,470.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$10,470.00

\$10,470.00

Town of South Kingstown

\$10,470.00

\$10,470.00

Match Contributed

\$0.00

\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Town of South Kingstown	Rehabilitation/reconstruction of residential structures	3-AP-V3	SK-03	R2_Welcome House, Repairs to Scattered Site Housin	General Account

Association Description:

The scope of the project has expanded and requires additional funding above the amount obligated in Round 1.

Activity Description:

During Hurricane Sandy the Welcome House of South County experienced severe wind and rain damage at 12-18 Green Street. Roof shingles were blown off in several areas, excessive aggregate washed off of the roof shingles, rain began pouring into the living units, and some of the exterior foundation stones were dislodged. Temporary roof repairs were made.

Rehabilitation of one 4-unit residential building, including roof and foundation repairs. Welcome Housing provides transitional housing for individuals, permanent supportive housing for families, and acts as a referral agency for mental health issues, medical, job placement and continuing education.

The activity budget has been adjusted due to updated scope and cost estimates. The activity has been divided into two DRGR activities due to reporting requirements associated with expenditure deadlines.



Location Description:

12-18 Green Street, Peacedale, RI 02879

Activity Progress Narrative:

This quarter, the Town drew down \$10,470 for construction. Due to issues with the construction, the contract with Alpha Construction Co. was terminated. The Town has requested a contract extension due to expected delays associated with rebidding and completing the remainder of the project.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/4
# of Multifamily Units	0	0/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/4	0/4	0
# Renter Households	0	0	0	0/0	0/4	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3-AP-V3 / R2_Housing Stabilization

Grantee Activity Number: CN-07
Activity Title: R2_Churchwoods Phase I

Activity Category: Construction of new housing
Activity Status: Planned
Project Number:
Project Title:



3-AP-V3

R2_Housing Stabilization

Projected Start Date:

09/01/2014

Projected End Date:

06/30/2016

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Town of Charlestown

Overall

	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Charlestown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 24 1 bedroom rental units age restricted to persons 62+ years old. Phase I includes predevelopment, acquisition, design, engineering, and permitting. The project will provide affordable housing choice for cost-burdened households in Washington County. The target population is currently living in permanent housing units in Washington County flood prone areas (100 year floodplains and Special Flood Hazard Areas) and facing an estimated 15% annual increase in flood insurance costs. All units will be marketed and leased in compliance with fair housing laws.

Location Description:

Washington County. 4150 Old Post Road, Charlestown, RI

Activity Progress Narrative:

The Town and WCCDC provided well water test results to OHCD. Test results indicate sufficient quantity for the proposed housing, and tested parameters met current public drinking water standards. WCCDC submitted applications for tax credit and state bond funds for gap financing. Funding decisions are expected in June or July, 2015.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/24
# of Multifamily Units	0	0/24

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/24	0/0	0/24	0
# Renter Households	0	0	0	0/24	0/0	0/24	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	SK-03
Activity Title:	R2_Welcome House, Repairs to Scattered Site Housin

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

3-AP-V3

Projected Start Date:

09/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

R2_Housing Stabilization

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Town of South Kingstown

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$104,139.00
Total Budget	\$0.00	\$104,139.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of South Kingstown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of one 4-unit residential building. These permanent supportive housing units sustained roof, water and other damage from wind and rains during Hurricane Sandy.

The original scope (funded in Round 1) covered only roof and foundation repairs. The updated scope includes the following, determined to be necessary and reasonable in an inspection on 8/12/2014: roof, siding, flashing and foundation repairs; remediation of mold in basement; new boilers and heaters; replacement doors and windows; stairway and kitchen repairs; and related requirements pursuant to the HUD CPD Green Building Retrofit Checklist.

The activity budget has been adjusted due to updated scope and cost estimates. The activity has been divided into two DRGR activities due to reporting requirements associated with expenditure deadlines.

Location Description:

Washington County. Peacedale, RI 02879.

Activity Progress Narrative:

Due to issues with the construction, the contract with Alpha Construction Co. was terminated. The Town has requested a contract extension due to expected delays associated with rebidding and completing the remainder of the project.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/4	0/0	0/4	0
# Renter Households	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	WCCDC-01
Activity Title:	R2_Housing Rehabilitation/Elevation Program

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Planned

Project Number:
3-AP-V3

Project Title:
R2_Housing Stabilization

Projected Start Date:
09/30/2014

Projected End Date:
06/30/2016

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Washington County Community Development Corporation

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Washington County Community Development Corporation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repairs/Improvements to housing units damaged by Hurricane Sandy. Improvements may include repairs and upgrades to building envelopes, building interiors, and landscaping/hardscaping; and mitigation measures, including elevation to at least Base Flood Elevation plus 1 foot. Flood risk reduction of housing units in VE and AE zones occupied by LMI households by elevating structures or making other improvements to floodproof units.

Location Description:

Washington County Sites TBD

Activity Progress Narrative:

Contracts will be executed on a case-by-case basis for each funded property. OHCD provides guidance as needed. No applications were submitted this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/2	0/2	0
# Owner Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	WCCDC-02
Activity Title:	R2_Flood Risk Identification Program

Activity Category:

Public services

Project Number:

3-AP-V3

Projected Start Date:

10/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

R2_Housing Stabilization

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Washington County Community Development Corporation

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,024.00
Total Budget	\$0.00	\$3,024.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Washington County Community Development Corporation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Surveys or residential structures to determine the elevations of the lowest living level. Provision of elevation certificates to households. Actuarially adjusted flood insurance premiums and identification of appropriate flood-proofing measures are based on elevation certificates. Residents of LMI census areas do not have the resources to obtain elevation certificates. Without elevation certificates, LMI households face uncertain increases in the costs of flood insurance premiums (or rents) and unknown mitigation costs. Consequently, they are unable to make informed housing decisions to reduce risk.

Implementation of this activity has been delayed, in part due to HUD's issuance of updated LMI data/maps in 2014. Although this is a direct benefit activity, changes to the maps impact the target areas. The activity budget has been reduced from the original \$100,000 to accommodate expenditure deadlines. It will be adjusted based on the demand for elevation certificates.

Location Description:

Washington County. All FEMA Special Flood Hazard Areas (VE or AE zones) in LMI neighborhoods, as determined by HUD FY13 Summary Data.

Activity Progress Narrative:

This project has been delayed, in part due to changes to the LMI Area Benefit maps. Although this is not an LMI Area Benefit activity, residents in LMI areas are the primary targets.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/15	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 6-AP-V3 / R2_Planning

Grantee Activity Number:	CN-05
Activity Title:	R1_Charlestown Disaster Resiliency Planning

Activity Category:

Planning

Project Number:

6-AP-V3

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

R2_Planning

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Charlestown

Overall

	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,850.00
Total Budget	\$0.00	\$3,850.00
Total Obligated	\$0.00	\$3,850.00
Total Funds Drawdown	\$0.00	\$0.00



Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Charlestown	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In Charlestown, Hurricane Sandy altered the shoreline, damaged and destroyed buildings and infrastructure, spread debris, and caused multiday utility interruptions.

Community-wide planning for hazard mitigation and disaster resiliency. The Town is seeking \$3,500 in matching funds for its hazard mitigation plan. The activity budget has been increased by \$350 to cover activity delivery costs (ADCs) incurred by the Town.

Location Description:

Charlestown, RI

Activity Progress Narrative:

The Completed Plan has been submitted to the RI Emergency Management Agency for review and approval.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method		
	Low	Mod	Total Low/Mod%
# of Persons	0	0	7827 0.00

LMI%:	38.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CRMC-01
Activity Title:	R2_Coastal Resilience, Washington County

Activity Category:

Planning

Activity Status:

Planned

Project Number:

6-AP-V3

Project Title:

R2_Planning

Projected Start Date:

07/01/2014

Projected End Date:

06/30/2016

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

State of Rhode Island, Coastal Resources Management

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Rhode Island, Coastal Resources Management	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CRMC, in conjunction with a University of Rhode Island (URI) research team will:

- 1) Update the shoreline change maps for five Washington County municipalities (Westerly, Charlestown, South Kingstown, Narragansett, and North Kingstown);
- 2) Provide a technical report with tailored recommendations for applying adaptation tools and policies in future planning for CRMC and Washington County municipalities;
- 3) Develop a modeling tool that depicts wave and storm surge impacts for a 100-year storm, with and without sea level rise, as well as with and without coastal erosion scenarios for all six coastal Washington County municipalities; and
- 4) Provide a technical report on what adaptation tools and policies should be considered in future state and local planning with regards to storm surge.

Location Description:

Washington County. Towns of New Shoreham, Westerly, Charlestown, South Kingstown, Narragansett, and North Kingstown.

Activity Progress Narrative:

Significant progress has been made in this quarter: Task 1: URI Staff has been trained in shoreline change mapping procedures. Task 2: Adaptation technical report outline in progress. Task 3: Storm Surge and Sea Level Rise maps have been completed for Washington County. Task 4: Research is ongoing regarding adaptation tools and strategies to be implemented by coastal municipalities.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/8

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	0	0	104658	0.00

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DOH-01
Activity Title:	R2_Senior Citizens Resiliency Project

Activity Category:

Planning

Project Number:

6-AP-V3

Projected Start Date:

08/01/2014

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

R2_Planning

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Rhode Island, Department of Health

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$150,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Rhode Island, Department of Health	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Intensive, site-specific building resiliency audits and the development of all-hazards emergency plans that emphasize sheltering in place for three selected Washington County facilities (1 nursing home, 1 assisted living facility, and 1 senior housing complex) located outside of FEMA 100 year floodplains and special flood hazard areas.

Twenty-three long-term care facilities were without primary power during Sandy. Twenty-nine nursing homes and fifteen assisted living residences were without primary power during Winter Storm Nemo. Facility managers and at-risk residents struggled to meet basic needs.

Location Description:

Washington County.

Activity Progress Narrative:

Over the last quarter a number of accomplishments have been made and DOH is on schedule with the established project timeline. The RFP process was completed and is now in contract phase. Yale New Haven Health System Center for Emergency Preparedness and Disaster Response was selected to accomplish the goals of the project. They are working with purchasing to finalize their contract. In addition to the RFP process being completed, DOH also finalized the process for pilot sites, selecting three from eight facilities that applied. The selected sites are Grand Islander in Middletown, The Housing Authority of Newport, and South Bay Manor in South Kingstown. A kickoff meeting for all stakeholders will be scheduled early in the next quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	126979	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HN-03
Activity Title:	R1_Hopkinton Natural Hazards Planning

Activity Category:

Planning

Project Number:

6-AP-V3

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

R2_Planning

Projected End Date:

05/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Hopkinton

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,500.00
Total Budget	\$0.00	\$5,500.00
Total Obligated	\$0.00	\$5,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Hopkinton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Hurricane Sandy highlighted the need to reconsider local energy production/consumption as well as to reassess the impacts of natural hazards on a town-wide basis.

Community-wide planning for natural hazards, including local energy production and consumption, to minimize the adverse impacts of similar weather events in the future.

> The activity budget has been increased by \$500 to cover projected activity delivery costs (ADCs) to be incurred by the Town.

Location Description:

Hopkinton, RI

Activity Progress Narrative:

Data collection is wrapping up and a draft document is expected in June 2015. It should be noted that much of the data collection is primary in nature -- collecting information directly from Town Departments, local businesses, and property owners - as well as consulting existing secondary resources. The Town is working with the consultant to complete comprehensive plan amendment language to be forwarded to the State of Rhode Island.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	OER-01
Activity Title:	R2_Energy Resilience Project

Activity Category:

Planning

Project Number:

6-AP-V3

Projected Start Date:

06/30/2014

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

R2_Planning

Projected End Date:

06/29/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Rhode Island, Office of Energy Resources

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$150,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Rhode Island, Office of Energy Resources	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Assessment of the opportunity, cost and benefits of deploying resilient microgrids in Rhode Island. Microgrids, combined with the backup or distributed generation, are a cutting-edge and emerging technology that enables a host site to continue operating without power interruption or loss even if the surrounding electric grid loses power. Microgrids are designed to separate a facility or area from the electrical grid when the grid fails. Sites with microgrids can operate independently of the electric utility during a power outage, using local alternative power sources, such as solar panels, wind turbines, fuel cells or generators. The project will help identify high-priority locations for microgrids in areas impacted by Sandy with vulnerable populations. The project will result in information and tools necessary to prioritize demonstration microgrid projects to maintain critical services. This project includes a RI Microgrids Opportunity and Needs Assessment, and development of supporting materials for a pilot initiative.

Location Description:

Washington County.

Activity Progress Narrative:

This quarter there was a delay in project roll-out due to a loss of key staff at the RI Office of Energy Resources. Staffing Procurement was completed and the OER is now fully staffed. Next quarter, procurement of a consultant will be initiated.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	1052567	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RIEMA-01
Activity Title:	R2_Washington County Standardized Parcel Data Set

Activity Category:

Planning

Project Number:

6-AP-V3

Projected Start Date:

08/01/2014

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

R2_Planning

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Rhode Island, Emergency Management Agency

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Rhode Island, Emergency Management Agency	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Develop a digital, standardized parcel export and data set for each of the nine municipalities in Washington County that is compatible with multipurpose planning tools, including HAZUS, a disaster modeling software.

>To effectively target disaster preparedness, response, recovery, and mitigation, RIEMA and other entities need a standardized parcel data set. During all three disasters, but most prominently Hurricane Sandy, RIEMA was forced to rely on varying data sets, inhibiting the ability to predict impacts and make preliminary damage assessments. In addition, incomplete and inconsistent data on land use and structures hindered the ability of local, state, and federal agencies to effectively target response and recovery efforts.

Location Description:

Washington County, Rhode Island. All nine municipalities.

Activity Progress Narrative:

In the last quarter of 2014, RIEMA requested that the contract deadline and benchmarks be extended to reflect delays caused by the loss of key staff. On January 9, 2015, OHCD granted this extension. The Agency is now fully staffed. The revised timeline requires that a draft RFP (for GIS consultant) must be submitted to OHCD by the end of the next quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	126979	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RIEMA-02
Activity Title:	R2_LC Digitization of Parcel Data

Activity Category:

Planning

Project Number:

6-AP-V3

Projected Start Date:

08/01/2014

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

R2_Planning

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Rhode Island, Emergency Management Agency

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total Budget	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Rhode Island, Emergency Management Agency	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Digitize parcel data sets for Little Compton.

Parcel data is qualitative and quantitative land use data including location, size, type and value of land and structures. Digital parcel data sets provide critical information for disaster preparedness, response, recovery, and mitigation purposes. A geographic information system (GIS) allows mapping, viewing, and modelling of assets, hazards, impacts, and mitigation measures. The lack of digital parcel data for Little Compton inhibited damage and needs assessments after all three disasters. Without digitized parcel data, RIEMA had difficulty identifying the extent of damage, and was unable to effectively target response efforts

Location Description:

Newport County. Town of Little Compton, RI.

Activity Progress Narrative:

In the last quarter of 2014, RIEMA requested that the contract deadline and benchmarks be extended to reflect delays caused by the loss of key staff. On January 9, 2015, OHCD granted this extension. The Agency is now fully staffed. The revised timeline requires that a draft RFP (for GIS consultant) must be submitted to OHCD by the end of the next quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%	
	0	0	3492	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	RIEMA-03
Activity Title:	R2_Digitization of Parcel Data

Activity Category:

Planning

Project Number:

6-AP-V3

Projected Start Date:

08/01/2014

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

R2_Planning

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

State of Rhode Island, Emergency Management Agency

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total Budget	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Rhode Island, Emergency Management Agency	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Digitize parcel data sets for West Greenwich, RI.

Parcel data is qualitative and quantitative land use data including location, size, type and value of land and structures. Digital parcel data sets provide critical information for disaster preparedness, response, recovery, and mitigation purposes. A geographic information system (GIS) allows mapping, viewing, and modelling of assets, hazards, impacts, and mitigation measures. RIEMA and local officials struggled to conduct damage and needs assessments in West Greenwich, after Hurricane Irene and Winter Storm Nemo. Without digitized parcel data, RIEMA had difficulty identifying the extent of damage, and was unable to effectively target response efforts.

Location Description:

Kent County. Town of West Greenwich.

Activity Progress Narrative:

In the last quarter of 2014, RIEMA requested that the contract deadline and benchmarks be extended to reflect delays caused by the loss of key staff. On January 9, 2015, OHCD granted this extension. The Agency is now fully staffed. The revised timeline requires that a draft RFP (for GIS consultant) must be submitted to OHCD by the end of the next quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	6135	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	WY-02
Activity Title:	R1_Westerly Natural Hazard Mitigation Plan Update

Activity Category:

Planning

Project Number:

6-AP-V3

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

R2_Planning

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Westerly

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total Budget	\$0.00	\$7,500.00
Total Obligated	\$0.00	\$7,500.00
Total Funds Drawdown	\$0.00	\$601.08
Program Funds Drawdown	\$0.00	\$601.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$601.08
Town of Westerly	\$0.00	\$601.08
Match Contributed	\$0.00	\$0.00

Activity Description:

Hurricane Sandy impacted the Misquamicut section of the Town of Westerly with a vengeance on October 29, 2012. The storm surge inundated the equivalent of two city blocks, impacting over 500 structures. Rapid assessments were conducted on all buildings for safety and they were placarded accordingly. The Town's re-entry procedures were put into place to delay re-entry into the area due to safety concerns and sand displacement that covered the roads 3-4 feet deep.

Update the Town's Hazard Mitigation Plan and create a Mitigation Annex focused on Misquamicut.

Location Description:

Westerly, RI

Activity Progress Narrative:

The consultant is continuing its work on the comprehensive plan update. The draft is scheduled for completion during the next quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	WY-03
Activity Title:	R1_Mitigation Component, Westerly Comp Plan Update

Activity Category:

Planning

Project Number:

6-AP-V3

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Planned

Project Title:

R2_Planning

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Westerly

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,315.00
Total Budget	\$0.00	\$6,315.00
Total Obligated	\$0.00	\$6,315.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Westerly	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Hurricane Sandy impacted the Misquamicut section of the Town of Westerly with a vengeance on October 29, 2012. The storm surge inundated the equivalent of two city blocks, impacting over 500 structures. Rapid assessments were conducted on all buildings for safety and they were placarded accordingly. The Town's re-entry procedures were put into place to delay re-entry into the area due to safety concerns and sand displacement that covered the roads 3-4 feet deep.

Conduct comprehensive planning activities associated with addressing natural hazard mitigation and prepare a mitigation plan element for inclusion in the Town's Comprehensive Plan.

>The activity budget has been increased by \$315 to cover projected activity delivery costs (ADCs) to be incurred by the Town.

Location Description:

Westerly, RI

Activity Progress Narrative:

The consultant is continuing its work on the comprehensive plan update. The draft is scheduled for completion during the next quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	3
Monitoring Visits	0	5
Audit Visits	0	0
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	3
Report/Letter Issued	0	0